

## Grant County Highway Department Project Status Report for June 10, 2022

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
<b>Bidding</b>		
Various	Wetland Delineation	Awarded to Houston Engineering
Various	HSIP Curves Project SP 026-070-013	Project bids were opened. This will be discussed at the next board meeting.
Ditch 8	Ditch 8 Culvert	Awarded to Olson Tile and Excavating. Working with MnDOT on the work order to reimburse the county for the contractor's work.
<b>Road Construction</b>		
CSAH 10	Reconstruct from CSAH 2 to 225 <sup>th</sup> St and Mill and Overlay from 225 <sup>th</sup> St to TH 79.	Active construction. Surcharge 1 and 2 construction (2 <sup>nd</sup> lift for both complete) and grading between these 2 surcharges. Monitoring settlement of all surcharges and grading of surcharge 3 and 4. <a href="http://www.co.grant.mn.us/786/CSAH-10-Grading-and-Paving-CSAH-2-to-TH-">http://www.co.grant.mn.us/786/CSAH-10-Grading-and-Paving-CSAH-2-to-TH-</a>
CSAH 54	Realign CSAH 54/TH 55 Intersection	Project to begin July 5, 2022 with detour on CSAH 1. For more info visit: <a href="http://www.dot.state.mn.us/d4/projects/elbowlake-barrett/">http://www.dot.state.mn.us/d4/projects/elbowlake-barrett/</a>
CSAH 1	Replace Mustinka River Crossing north of Norcross with Culvert No. 26J06. FEMA Project.	Project awarded to Riley Bros. Awaiting availability of culvert. Construction anticipated to occur in July. Ring dike construction to begin in August
St Hwy 55	Highway 55 State Line to Wendell	Project under construction. For more info visit: <a href="http://www.dot.state.mn.us/d4/projects/hwy55/">http://www.dot.state.mn.us/d4/projects/hwy55/</a>
TH 9	Bridge Replacement over Mustinka River	June – August construction. Start date is June 13 <sup>th</sup> .
County Wide	2022 Striping Project	Project awarded to Traffic Marking Services
<b>Maintenance Department</b>		
CSAH 3	Replacing Culvert	Washout – Using a 48" concrete culvert. Anticipate June construction. Delivery scheduled 6/9/2022.
Various	Chloride on gravel	Hennen Lawn Care should start applying chloride starting May 26 <sup>th</sup> 90% Complete. <b>Update: Completed 6/9/2022</b>
Various	Pot Hole Patching	Pot Hole Patching at various locations.
Various	Spot Graveling	Spot Graveling at various locations.
CR 10	Melby Avenue	Patching
Various	Storm Damage	Cleaning up Trees
Various	Shouldering	Pulling up gravel shoulders on Bituminous CSAH Routes.
<b>Ditches</b>		
Ditch 21	Ditch 21	Petition for improvement being considered by landowners.
Various	Five Mile Creek Ditches	Need to send letter to BDSWD with intent and establish timeline.
Ditch 3	Ditch 3	Preliminary Engineers Report in progress by Moore Engineering.
Ditch 3	Maintenance	In process of awarding Bid.
Ditch 1	Maintenance	Clay tile to be jetted and cleared of obstruction this spring.
Ditch 8	Meeting	Upcoming meeting with several landowners and BDSWD.

	<b>Preliminary Engineering</b>	
Various	HSIP Lighting Project	Converting design to solar power. Addendum approved.
TH 55	Construct Box Culvert and raise profile.	Awaiting TEP panel concurrence on wetland delineation.
300 <sup>th</sup> St	Construct Culvert No. 26J34 – Stoney Brook Twp	Award wetland delineation contract. Met with BDSWD & DNR on May 31 <sup>st</sup> .
CR 46, CSAH 17, CSAH 20	Lessard Sams Application	Aaron W submitted application. CSAH 17 and outlet to Patchen Lake design in progress.
CR 34	Box Culvert Replacement (2)	Waiting for review by DNR
CR 35, CSAH 14, 130 <sup>th</sup> St	Four Ditch 9 Bridge/Culvert Crossings	Completing topographical survey.
CR52	Harrison Bridge Replacement	In final design – Timber Bridge
280 <sup>th</sup> St	Pelican Lake Twp culvert	Assisting Pelican Lake Twp with a possible culvert/bridge replacement

**Represents an addition or an update from last status report.**