

Grant County Highway Department Project Status Report for July 15, 2022

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Bidding	
	Road Construction	
CSAH 10	Reconstruct from CSAH 2 to 225 th St and Mill and Overlay from 225 th St to TH 79.	Active construction. Construction will occur in Surcharges 3 and 4. Braun is working on next steps for Surcharge 2. http://www.co.grant.mn.us/786/CSAH-10-Grading-and-Paving-CSAH-2-to-TH-
CSAH 54	Realign CSAH 54/TH 55 Intersection	Project to begin July 25, 2022 with detour on CSAH 8 and CSAH 54. For more info visit: http://www.dot.state.mn.us/d4/projects/elbowlake-barrett/
CSAH 1	Replace Mustinka River Crossing north of Norcross with Culvert No. 26J06. FEMA Project.	Project awarded to Riley Bros. Construction anticipated to occur in July. Ring dike construction to begin in August
TH 9	Bridge Replacement over Mustinka River	June – August construction.
County Wide	2022 Striping Project	Complete
CSAH 82	Ashby	Working with TFC Poultry on permit for a utility tunnel.
	Maintenance Department	
Various	Top Cut on Ditches	Mowing Grass.
Various	Pot Hole Patching	Pot Hole Patching at various locations.
Various	Continuous Graveling	Continuous Graveling at various locations.
Various	Spraying	Spraying Ditches.
	Ditches	
Ditch 21	Ditch 21	Petition for improvement has been submitted to the BDSWD.
Various	Five Mile Creek Ditches	Need to send letter to BDSWD with intent and establish timeline.
Ditch 3	Ditch 3	Preliminary Engineers Report in progress by Moore Engineering.
Ditch 3	Maintenance	Contract awarded. Work to begin after harvest.
Ditch 1	Maintenance	Clay tile to be jetted and cleared of obstruction this fall.
Ditch 8	Meeting	BDSWD considering a proposal to study this area.
Ditch 8	Construction	Construction of culvert along TH 27. Schedule TBD.
	Preliminary Engineering	
Various	HSIP Lighting Project	Converting design to solar power. Addendum approved.
TH 55	Construct Box Culvert and raise profile.	Awaiting TEP panel concurrence on wetland delineation.
300 th St	Construct Culvert No. 26J34 – Stony Brook Twp	Wetland delineation in process.

CR 46, CSAH 17, CSAH 20	Lessard Sams Application	CSAH 17 and outlet to Patchen Lake design in progress. CSAH 17 meeting with Stevens County July 28th. Working on alternatives analysis. Aaron W. will meet with Lessard Sams committee on July 28 th .
CR 34	Box Culvert Replacement (2)	Waiting for review by DNR
CR 35, CSAH 14, 130 th St	Four Ditch 9 Bridge/Culvert Crossings	Completing topographical survey.
CR52	Harrison Bridge Replacement	In final design – Timber Bridge
280 th St	Pelican Lake Twp culvert	Assisting Pelican Lake Twp with a possible culvert/bridge replacement

Represents an addition or an update from last status report.

Old County 10 Removal:

