

## Grant County Highway Department Project Status Report for May 13, 2022

| ROUTE       | TYPE OF WORK/PROJECT LOCATION  | CURRENT STATUS   |
|-------------|--|--|
|             | <b>Bidding</b>   |  |
| County Wide | 2022 Striping Project  | Project has received quotes. Project to be awarded at May 17, 2022 meeting.  |
| Ditch 3     | Tree Removal Ditch 3   | Project was emailed to four contractors requesting a quote on April 11, 2022. Bid opening was on April 29, 2022 at 12:00 pm. Project to be awarded at May 17, 2022 meeting.  |
| Various     | HSIP Curves Project<br>SP 026-070-013  | Project is being advertised. Bid opening is on June 6, 2022 at 1:00 pm.  |
|             |  |  |
|             | <b>Road Construction</b>   |  |
| CSAH 10     | Reconstruct from CSAH 2 to 225 <sup>th</sup> St and Mill and Overlay from 225 <sup>th</sup> St to TH 79. | Active construction. 1 <sup>st</sup> Lift of Surcharge 2 is complete. Wick drain installation next week. Surcharge 3 construction has begun and will continue next week. For more info visit:<br><a href="http://www.co.grant.mn.us/786/CSAH-10-Grading-and-Paving-CSAH-2-to-TH-">http://www.co.grant.mn.us/786/CSAH-10-Grading-and-Paving-CSAH-2-to-TH-</a> |
| CSAH 54     | Realign CSAH 54/TH 55 Intersection   | Project to begin July 5, 2022 with detour on CSAH 1. Pre-Construction conference on May 25, 2022. For more info visit:<br><a href="http://www.dot.state.mn.us/d4/projects/elbowlake-barrett/">http://www.dot.state.mn.us/d4/projects/elbowlake-barrett/</a>  |
| CSAH 1      | Replace Mustinka River Crossing north of Norcross with Culvert No. 26J06. FEMA Project.                  | Project awarded to Riley Bros. Awaiting availability of culvert. Construction anticipated to occur in July. Ring dike construction to begin soon (Wagner)  |
| St Hwy 55   | Highway 55 State Line to Wendell   | Project to begin Monday May 16, 2022. For more info visit:<br><a href="http://www.dot.state.mn.us/d4/projects/hwy55/">http://www.dot.state.mn.us/d4/projects/hwy55/</a>  |
|             |  |  |
|             | <b>Maintenance Department</b>  |  |
| CSAH 8      | Crack Sealing 54 to 11   | Working on when weather permits. To be completed by June 1 <sup>st</sup> .   |
| CSAH 3      | Replacing Culvert  | Washout – Using a 48” concrete culvert. Anticipate June construction.  |
| Various     | Chloride on gravel   | Hennen Lawn Care got bid. To be completed by the end of May.   |
| CR 40       | Replacing Culvert  | Washout – 230 <sup>th</sup> Street & 320 <sup>th</sup> Avenue  |
| CR 42       | Replacing Culvert  | Washout – 260 <sup>th</sup> Street & 300 <sup>th</sup> Avenue  |
| CSAH 21     | Crack Sealing 59/55 to 79  | Working on when weather permits. To be completed by June 1 <sup>st</sup> .   |
| CR 10       | Melby Avenue   | Patching   |
|             |  |  |
|             | <b>Ditches</b>   |  |
| Ditch 8     | Ditch 8 Culvert  | Preparing plans and receiving quotes in assisting MnDOT with replacement of Ditch 8 culvert west of CR 32.   |
| Ditch 21    | Ditch 21   | Petition for improvement being revised by Rinke Noonan.  |
| Various     | Five Mile Creek Ditches  | Need to send letter to BDSWD with intent and establish timeline.   |
| Ditch 3     | Ditch 3  | Preliminary Engineers Report in progress by Moore Engineering.   |
| Ditch 3     | Ditch 3  | Tree removal quotes have been received. Will present to commissioners at next board meeting.   |
| Ditch 1     | Ditch 1  | Clay tile to be jetted and cleared of obstruction this spring.   |
|             |  |  |
|             | <b>Preliminary Engineering</b>   |  |

|  |  |   |
|--|--|---|
| Various                                    | HSIP Lighting Project                          | Converting design to solar power. Addendum approved and awaiting state approval.  |
| TH 55                                      | Construct Box Culvert and raise profile.       | Awaiting TEP panel concurrence on wetland delineation.  |
| 300 <sup>th</sup> St                       | Construct Culvert No. 26J34 – Stoney Brook Twp | Receiving proposals for wetland delineation contract.   |
| CR 46,<br>CSAH 17,<br>CSAH 20              | Lessard Sams Application                       | In Progress. Aaron W will be at the May 17 agenda to discuss including the local cost participation amount. Met with Glen Rey on north end of Patchen Lake, south of CR 37. |
| CR 34                                      | Box Culvert Replacement (2)                    | Waiting for review by DNR   |
| CR 35,<br>CSAH 14,<br>130 <sup>th</sup> St | Four Ditch 9 Bridge/Culvert Crossings          | Completing topographical survey.  |
| CR52                                       | Harrison Bridge Replacement                    | In final design- Timber Bridge  |

**Represents an addition or an update from last status report.**