

Grant County Highway Department Project Status Report for May 13, 2022

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Bidding	
County Wide	2022 Striping Project	Project awarded to Traffic Marking Services.
Ditch 3	Tree Removal Ditch 3	Project awarded to Joe's Cutting Edge Tree Service.
Various	HSIP Curves Project SP 026-070-013	Project is being advertised. Bid opening is on June 6, 2022 at 1:00 pm.
Ditch 8	Ditch 8 Culvert	Receiving quotes until May 23 rd in assisting MnDOT with replacement of Ditch 8 culvert west of CR 32.
	Road Construction	
CSAH 10	Reconstruct from CSAH 2 to 225 th St and Mill and Overlay from 225 th St to TH 79.	Active construction. Wick drain installation is complete for Surcharge 2 and will be complete for Surcharge 3 next week. Surcharge 1 & 4 construction has begun. For more info visit: http://www.co.grant.mn.us/786/CSAH-10-Grading-and-Paving-CSAH-2-to-TH- (See Attached Project Photos)
CSAH 54	Realign CSAH 54/TH 55 Intersection	Project to begin July 5, 2022 with detour on CSAH 1. For more info visit: http://www.dot.state.mn.us/d4/projects/elbowlake-barrett/
CSAH 1	Replace Mustinka River Crossing north of Norcross with Culvert No. 26J06. FEMA Project.	Project awarded to Riley Bros. Awaiting availability of culvert. Construction anticipated to occur in July. Ring dike construction to begin soon (Wagner)
St Hwy 55	Highway 55 State Line to Wendell	Project under construction. For more info visit: http://www.dot.state.mn.us/d4/projects/hwy55/
TH 9	Bridge Replacement over Mustinka River	June – August construction.
	Maintenance Department	
CSAH 8	Crack Sealing 54 to 11	Working on when weather permits. To be completed by June 1 st . (Update – Finished)
CSAH 3	Replacing Culvert	Washout – Using a 48" concrete culvert. Anticipate June construction.
Various	Chloride on gravel	Hennen Lawn Care got bid. To be completed by the end of May.
CR 40	Replacing Culvert	Washout – 230 th Street & 320 th Avenue (Update – Finished)
CR 42	Replacing Culvert	Washout – 260 th Street & 300 th Avenue (Update – Finished)
CSAH 21	Crack Sealing 59/55 to 79	Working on when weather permits. To be completed by June 1 st . (Update – Finished)
CR 10	Melby Avenue	Patching
	Ditches	
Ditch 21	Ditch 21	Petition for improvement being considered by landowners.
Various	Five Mile Creek Ditches	Need to send letter to BDSWD with intent and establish timeline.
Ditch 3	Ditch 3	Preliminary Engineers Report in progress by Moore Engineering.
Ditch 3	Ditch 3	Board accepted bid from Joe's Cutting Edge Tree Service.
Ditch 1	Ditch 1	Clay tile to be jetted and cleared of obstruction this spring.
Ditch 29	Ditch 29	Johnson Jet Line jetted 600 ft of the tile – Lateral 3 to find obstruction. Olson Tile & Excavation fixed the plugged tile.

	Preliminary Engineering	
Various	HSIP Lighting Project	Converting design to solar power. Addendum approved and awaiting state approval.
TH 55	Construct Box Culvert and raise profile.	Awaiting TEP panel concurrence on wetland delineation.
300 th St	Construct Culvert No. 26J34 – Stoney Brook Twp	Receiving proposals for wetland delineation contract.
CR 46, CSAH 17, CSAH 20	Lessard Sams Application	In Progress. Aaron W will be submitting the application next week.
CR 34	Box Culvert Replacement (2)	Waiting for review by DNR
CR 35, CSAH 14, 130 th St	Four Ditch 9 Bridge/Culvert Crossings	Completing topographical survey.
CR52	Harrison Bridge Replacement	In final design – Timber Bridge

Represents an addition or an update from last status report.